



Power Grid Bangladesh PLC
National Load Dispatch Center (NLDC)
System Summary Report

Date : 14-06-2020


Power Supply Scenario

Day Peak Generation	14174.33	MW	12:00 Hr.	Energy Generated	349.72281	MKWHr.
Day Peak Demand	14174.33	MW	12:00 Hr.	Energy Unserverd	14.29400	MKWHr.
Evening Peak Generation	16293.03	MW	21:00 Hr.	Energy Demand	364.01681	MKWHr.
Evening Peak Demand	16707.03	MW	21:00 Hr.	Maximum Temperature	35.00	°C
Minimum Generation of the Day	13182.52	MW	09:00 Hr.	Total Gas Supplied	865.80	MMCFD
Maximum Generation of the Day	16293.03	MW	21:00 Hr.	Production Cost per KWHr	7.33100	Tk.


Zone-wise Generation Summary (MKWHr.)

	Gas	Coal	HFO	HSD	Hydro	Solar	Import	Wind	Total
Dhaka Zone	32.91	0.00	15.05	0.00	0.00	0.19	0.00	0.00	48.14
Chattogram Zone	4.33	46.59	11.42	0.00	2.87	0.10	0.00	0.52	65.83
Cumilla Zone	33.60	0.00	8.42	0.00	0.00	0.56	2.70	0.00	45.28
Mymensingh Zone	0.00	0.00	4.42	0.00	0.00	0.46	0.00	0.00	4.88
Sylhet Zone	29.45	0.00	0.00	0.00	0.00	0.07	0.00	0.00	29.53
Khulna Zone	0.00	21.99	1.88	0.00	0.00	0.52	22.18	0.00	46.56
Barishal Zone	6.50	43.52	1.07	0.00	0.00	0.00	0.00	0.00	51.09
Rajshahi Zone	14.20	0.00	3.79	0.00	0.00	1.35	30.26	0.00	49.60
Rangpur Zone	0.00	4.41	2.67	0.00	0.00	1.73	0.00	0.00	8.81
Total	120.99	116.51	48.71	0.00	2.87	4.98	55.14	0.52	349.72

Fuel-Wise Generation Summary



Cost-Wise Generation Summary



Production Cost (Tk.)

Fuel	Tk.	Fuel	Tk.
Gas	430780604.3	Hydro	286607.1
Coal	786541702.9	Solar	80173445.55
HFO	914226695.8	Import	344099994.4
HSD	0	Wind	7710393.6

Total: 256,38,19,443 Tk.

E-W Interconnector & Import Scenario

Energy Flow from East to West:	KWHr:	0	Import through HVDC C/B Interconnector:	MKWHr:	21.266181	Peak Hr Flow	898.00 MW at 21:00 hrs.
Energy Flow from West to East:	KWHr:	40807454.54	Import through Adani C/B Interconnector:	MKWHr:	30.261819	Peak Hr Flow	1474.25 MW at 21:00 hrs.
ow during Peak Demand (W-E):	MW:	1788	Import through Cumilla C/B Interconnector:	MKWHr:	2.6976	Peak Hr Flow	106.00 MW at 21:00 hrs.
Maximum Power Flow (W-E):	MW:	2214	Total Import through C/B Interconnector:	MKWHr:	54.2256	Peak Hr Flow	2478.25 MW at 21:00 hrs.

Zone-wise Load-shed and Demand Summary (MW) at evening peak Hour (21:00 Hr.)

Zone	Load-Shed	Demand
Dhaka	69	5579
Chattogram	0	1450
Cumilla	0	1540
Mymensingh	255	1480
Sylhet	50	779
Khulna	0	1874
Barishal	0	507
Rajshahi	0	1611
Rangpur	22	1111
Total	396	15931

Status of unavailable Power Plant

Planned S/D			Forced S/D		
Sl	Plant Name	Capacity	Sl	Plant Name	Capacity
1	Baghabari 100 MW GTPP	100	1	Sylhet 225 MW CCPP ST	89
2	Barapukuria TPP Unit-2	85			
3	Siddhirgonj 210 MW TPP	115			
Total		300	Total		89
Total Unavailable Capacity			389		

Event Summary

Outage Time	Restoration Time	Description of Event	Description of Event
08:37	10:27	Nawabganj 132/33kV S/S TR-1 LT Forced S/D Due to Red hot maintenance of incomer -01 Bus DS (B phase bus site).	27.0MW load interrup.
08:38	10:32	Nawabganj 132/33kV S/S TR-1 HT Forced S/D Due to Red hot maintenance of incomer -01 Bus DS (B phase bus site).	27.0MW load interrup.
	09:29	Bogura 132/33kV S/S Transformer-4 LT is restored.	
	09:29	Bogura 132/33kV S/S Transformer-4 HT is restored.	
	10:02	Jamalpur 132/33kV S/S T-2 LT is restored.	
	10:02	Jamalpur 132/33kV S/S T-2 HT is restored.	
	10:02	Jamalpur 132/33kV S/S T-1 HT is restored.	
	10:02	Jamalpur 132/33kV S/S T-1 LT is restored.	
11:12		Barapukuria TPP Unit-1 Shutdown	
11:41		Bibiyana South 400 MW Synchronized with remarks:- GT	
	11:50	Meghnaghat 400/230kV S/S ATR -03 HT is restored.	
11:58		Bibiyana South 400 MW Tripped with remarks:- GT	
12:00		Day Peak Generation: 14173 MW.	
13:06		At Barishal South SS, Without Transformer-3, 132 kv side equipments are charged.	
13:19		At Barishal South SS, Without Transformer-3, 33 kv side equipments are charged.	
17:24		Bibiyana South 400 MW Synchronized with remarks:- GT	
17:39		Bheramara P/S-Kushtia 132 kV Ckt-2 Project Work S/D from Bheramara 230/132kV end Due to	



Power Grid Bangladesh PLC
National Load Dispatch Center (NLDC)
System Summary Report

Date : 14-06-2020
Kushtia Grid Maintenance

18:52	Barapukuria-Bogura 230 kV Ckt-1 is restored.	
19:40	Shikalbaha 225 MW CCPP ST tripped.	
20:43	Khulshi-Madunaghat 132kV Ckt-2 is restored.	
20:50	Bogura 230/132kV S/S T-03 HT is restored.	
20:51	Bogura 230/132kV S/S T-03 LT is restored.	
20:54	22:04 Chandina 132/33kV S/S TR-2 LT Forced S/D Due to PDB feader red hot problem.	
21:00	Evening Peak Generation: 16293 MW.	
21:09	Meghnaghat CCPP(Summit) Shutdown with remarks:- GT2	
21:09	Meghnaghat CCPP(Summit) GT-2 Shutdown with remarks:- As per NLDC instructions,	
21:21	Meghnaghat CCPP(Summit) GT-2 Ready with remarks:- None	
21:40	Meghnaghat CCPP(Summit), FGMO is OFF with remarks:-	
21:51	Unique Meghnaghat Power Limited (UMPL) Shutdown with remarks:- ST	
21:54	Unique Meghnaghat Power 584 MW CCPP was shutdown due to low gas pressure.	
21:54	Unique Meghnaghat Power Limited (UMPL) Shutdown with remarks:- GT	
21:59	Meghnaghat CCPP(Summit) Synchronized with remarks:- GT-2 (This is False SMS, Actually GT-2 SD).	
21:59	Meghnaghat CCPP(Summit) Synchronized with remarks:- GT-2 (This is False SMS, Actually GT-2 SD).	
01:09	Haripur 412 MW CCPP Shutdown with remarks:- ST	
01:11	Haripur 412 MW CCPP Shutdown with remarks:- GT	
06:25	06:48 Brahmanbaria 132/33kV S/S 403T HT Tripped showing O/C and E/F relays.	65.0MW load interrup.
06:25	06:48 Brahmanbaria 132/33kV S/S 403T LT Tripped showing E/F and O/C relays.	65.0MW load interrup.
06:54	Natore 132/33kV S/S TR-1 (405 T) LT Scheduled S/D	21.0MW load interrup.
06:54	Natore 132/33kV S/S TR-2 (415 T) LT Scheduled S/D	21.0MW load interrup.
06:55	Natore 132/33kV S/S TR-1 (405 T) HT Scheduled S/D	21.0MW load interrup.
06:55	Natore 132/33kV S/S TR-2 (415 T) HT Scheduled S/D	21.0MW load interrup.
07:00	Chandpur 132/33kV S/S 412T (T-2) LT Scheduled S/D Due to Maintenance work	
07:00	Chandpur 132/33kV S/S 33 kV T-5 section Scheduled S/D Due to Maintenance work	24.0MW load interrup.
07:00	Chandpur 132/33kV S/S 33 kV T-2 section Scheduled S/D Due to Maintenance work	13.0MW load interrup.
07:00	Chandpur 132/33kV S/S 412T (T-2) HT Scheduled S/D Due to Maintenance work	
07:00	Chandpur 132/33kV S/S 422T(T-5) HT Scheduled S/D Due to Maintenance work	
07:47	Barapukuria-Bogura 230 kV Ckt-2 Project Work S/D from Bogura 400/230kV end Due to OPGW will be shifted from double circuit tower to LILO four circuit tower. and from Barapukuria 230/132/33kV end Due to Project Work	
07:56	Hathazari 230/132/33kV S/S MT-03 HT Scheduled S/D Due to MT-03 Shutdown required for 132KV R-Ph & Y-Ph Bushing change.	
07:56	Hathazari 230/132/33kV S/S MT-03 LT Scheduled S/D Due to MT-03 Shutdown required for 132KV R-Ph & Y-Ph Bushing change.	
07:56	Haripur 412 MW CCPP Synchronized with remarks:- GT	

Sub-Divisional Engineer
Network Operation Division

Executive Engineer
Network Operation Division

Superintendent Engineer
Network Operation Division